

CITY OF HYATTSVILLE PROJECT STATUS UPDATES

January 5, 2015

Charles P. Johnson & Associates, Inc.

Project List

- University Hills
- Crittenden Street Project
- Banner St., Buchanan St., 40th Ave., and Crittenden St.
- West Hyattsville Lighting and Pedestrian Safety Studies

University Hills

- Neighborhood Street, Sidewalks, and Stormwater Project
 - Directed to modify design on September 25, 2013 per Council Motion # 167-09-13
 - **December 2013:** On-site field meeting with CPJ
 - Currently developing design plans (revised scope)
 - **February 2015:** Request additional funding for design completion
 - **April 2015:** 30% Project Construction w/o Permit
 - **May 2015:** 60% Design Plans Submitted
 - **September 2015:** 90% Design Plans Submitted
 - **March 2016:** Construction Plans to City
 - **April-June 2016:** Construction in Permitted Areas
 - Permit Submission Ongoing
 - **November 2017:** Project Completion

Crittenden Street Project

- Street, Sidewalk and Stormwater Upgrades
- 99% Complete
- Remaining Work
 - Speed Table (Other engineering firm)
 - Retaining Wall
 - Original design required revisions
 - **FY2014** CPJ field survey and redesign
 - **January 2015** Final design to be submitted
 - **February 2015** Council approval expected
 - **Spring 2015** Construction Projected

Banner St., Buchanan St., 40th Ave., and Crittenden St.

- Streets, Sidewalks, Tree Preservation and Stormwater Management Project
 - Met with City staff to review design
 - City met with public utility companies & private tree firm
 - **January 2015:** Design plans to be submitted to City staff
 - **March 2015:** Community Meeting
 - Project to be included in FY2016 budget
 - Construction TBD

West Hyattsville Lighting and Pedestrian Safety Study

- ⦿ Lighting and Pedestrian Safety Study of Existing Conditions:
 - **January 2, 2015:** Submit preliminary findings
 - **January 26, 2015:** Meeting with City to discuss findings
 - **April 2015:** Analysis and Recommendations
 - Cost for phased improvements TBD for inclusion in FY2016 budget

Conclusion

- Design and construction of current projects are on-going
- CPJ will continue working with staff to meet requirements and deadlines
- FY 2015/2016 funding in CIP to begin where applicable
- Additional design funding may be requested/required following analysis